

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Half 1, 2016							Half 2, 2016				
							S	O	N	D	J	F	M	A	M	J	A	
1		<b>Extension and renovat</b>	<b>188 days</b>	<b>Mon 19/10/15</b>	<b>Wed 06/07/16</b>													
2		<b>Demolishing</b>	<b>18 days</b>	<b>Mon 19/10/15</b>	<b>Wed 11/11/15</b>													
3		Preparing building for demolishing-cover of the building	3 days	Mon 19/10/15	Wed 21/10/15													
4		Demolishing	15 days	Thu 22/10/15	Wed 11/11/15													
5		<b>Primary component parts</b>	<b>137 days</b>	<b>Thu 12/11/15</b>	<b>Fri 20/05/16</b>													
6		Putting basement external walls	3 days	Thu 12/11/15	Mon 16/11/15	4												
7		Airlock	2 days	Tue 17/11/15	Wed 18/11/15													
8		Putting steel tower	15 days	Thu 19/11/15	Wed 09/12/15													
9		Fire protection for columns and	3 days	Thu 10/12/15	Mon 14/12/15	8												
10		Extension- storey partitions	15 days	Tue 15/12/15	Mon 04/01/16	9												
11		Extension- walls	10 days	Tue 05/01/16	Mon 18/01/16	10												
12		Post insulate external basement	1 day	Thu 17/03/16	Thu 17/03/16	25												
13		Post insulate external walls	2 days	Fri 18/03/16	Mon 21/03/16	12												
14		Renovating old roof	10 days	Tue 22/03/16	Mon 04/04/16	13												
15		Extension roof	15 days	Tue 05/04/16	Mon 25/04/16	14												
16		Stair to the basement	1 day	Tue 26/04/16	Tue 26/04/16	15												

Project: C12_N03- Construction Date: Wed 21/10/15	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Half 1, 2016							Half 2, 2016					
							S	O	N	D	J	F	M	A	M	J	J	A	
17		elevator	5 days	Wed 27/04/16	Tue 03/05/16	16													
18		Renovating existing walls	5 days	Wed 04/05/16	Tue 10/05/16	17													
19		Renovating existing storey	8 days	Wed 11/05/16	Fri 20/05/16	18													
20		<b>Technical installation</b>	<b>42 days</b>	<b>Tue 19/01/16</b>	<b>Wed 16/03/16</b>														
21		Sewer	10 days	Tue 19/01/16	Mon 01/02/16	11													
22		Water	10 days	Tue 02/02/16	Mon 15/02/16	12													
23		Heating	5 days	Tue 16/02/16	Mon 22/02/16	22													
24		Electricity	5 days	Tue 23/02/16	Mon 29/02/16	23													
25		Ventilation	12 days	Tue 01/03/16	Wed 16/03/16	24													
26		<b>Competition</b>	<b>23 days</b>	<b>Mon 23/05/16</b>	<b>Wed 22/06/16</b>														
27		Windows	10 days	Mon 23/05/16	Fri 03/06/16	19													
28		Internal doors	5 days	Mon 06/06/16	Fri 10/06/16	27													
29		Doors	5 days	Mon 13/06/16	Fri 17/06/16	28													
30		Fixed furniture bathrooms, lockerrooms	3 days	Mon 20/06/16	Wed 22/06/16	29													

Project: C12_N03- Construction Date: Wed 21/10/15	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Half 1, 2016							Half 2, 2016						
							S	O	N	D	J	F	M	A	M	J	J	A		
31		Surfaces	10 days	Thu 23/06/16	Wed 06/07/16															
32		Paint	5 days	Thu 23/06/16	Wed 29/06/16															
33		Flooring	5 days	Thu 30/06/16	Wed 06/07/16															

Project: C12_N03- Construction Date: Wed 21/10/15	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			